

Reference No.												
Customer.		Site.					Postcode.					
Date.		Alarms On Test			Major		Minor		FM		LPCB	
Pump Type	Driver			Pump					Online			
	Make	Model	Serial No	Model	Serial No	Flow	Pressure	Speed	Start/Finish			
Jockey				Volts		KW						

Jockey	Tick	Results / Comments			
Operation and condition of jockey pump controller.		Overload		Load.	
Operation and condition of jockey pump and pressure switch.					
Electric					
Check mounting and flange bolts torqued. All guarding and covers in order.					
Condition and security of coupling, Alignment within tolerance.					
Check and lubricate pump and motor bearings.					
Check control panel, motor and cabling for electrical soundness.					
Check motor control / equipment for operation, condition and mains healthy.					
Check pump glands and drainage adj if req, mech seal for leakage.					
Check operation and flow of churn relief valve and drainage.					
Check operation of gauges and instrumentation inc lamps.					

Diesel		
Check mounting and flange bolts torqued. All guarding and covers in order.		
Check the coolant level, strength and condition. Top up if required.		
Condition of radiator / weir tank / heat exchanger / Rad cap.		
Check age and condition of coolant hoses.		Yrs
Check age and condition of the drive belts.		Yrs
Check water pump and pulley. Inspection required in		Yrs
Check age and condition of air filter element, clean as required,		Yrs
Operation and condition of engine heater if fitted.		
Check all joints, pipe work and tanks for coolant, oil, fuel and exhaust leaks.		
Check or Change engine oil and filters, fuel filters. lift pump operational.		
Condition and security of coupling, Alignment within tolerance.		
Clean and check engine cooling valve for operation and flow.		
Check exhaust piping, silencer, tail pipe, security and lagging,		

Check turbo for excessive play and oil seal failure.		
Check battery terminals and electrolyte levels, Top up if required.		
Check condition of control panel, wiring and starting equipment.		
Perform an auto, manual and 6 start attempt.		
Check pump lubrication, glands and drainage. Adj if req, mech seal for leakage.		
Check operation of gauges and instrumentation.		

Engine No	Battery Type & quantity	Battery charger A & B				Oil	Coolant	Fuel		Hours Run		Re-pack Req	Alignment	
		Float V	Amps	Float V	Amps	Pressure	Temp	Level	Condition	Before	After		Lateral	Angular

Static Head Pressure										
	Flow	Pressure	Rpm / Amps	Suction	Pressure	Rpm / Amps	Suction	Pressure	Rpm / Amps	Suction
Flow 1										
Flow 2										
Flow 3										
Flow 4										
Flow 5										
150% Duty										
Closed Valve										

Pump Type	Pressure			Flow Test Results			✓ *
	Cut In	Cut Out	< 20%	Pass	Fail	< Rpm	
							Suction, Discharge and Non-Return Valves Correct
							Remote Alarm Panel Operational
							Non-Conformity Notice Attached
Jockey Pump							All waste removed from site.
Customer Signature.			Print.			Engineers Signature.	

Office use Only:		Job Ref:	
------------------	--	----------	--